EXTENSION OF TIME PROPOSAL

1	Name of work	Improvements to Roads, Drains & Covering Slabs at Nanjappa Layout 10th Cross Road in Ward 20 : 10
2	Amount of Work Portion	1500000 = 00
3	Estimated Cost	15.00 Lakhs
4	Name of contractor	M/S KRIDL
5	Agreement No.	133/14-15
6	No. and date under which work order issued	133/14-15, D: 17/11/14
7	Time limit originally fixed for completion	60. Days
8	Date of application by the contractor for granting extension of time	16-01-2015
9	Date of receipt of application in the sub division office	
10	Extension granted if any	
	i)	
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract.	–
12	Work carried out during 1st extension	–
13	Work carried out during 2nd extension	–
14	Time now applied for	16 Days
15	Date of recommending time limit applied for	
16	Whether the orginal application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	15.00 Lakhs
18	Probable time required for completion of remaining work	
19	Cost of work charged establishment charged on the work after the expairy of original period.	–
20	Whether notice as per clause of contract has been issued.	
21	Remarks of the AEE and the daily rate of penalty proposed	
22	Remarks of the EE with the daily rate of penalty proposed	Penalty Not Imposed

Assistant Engineer

Assistant Executive Engineer

Executive Engineer
Byatarayanapura Division